

7 Guitars Strike Timeline	5-5:30	5:30-6	6-6:30	6-6:30
Dept.				
<i>Stage Management</i>	Strike all blue lights (hand over to electricians), glow/spike tape and other safety markings backstage	store all headsets and cables; clean and restore the backstage area (ring), booth, green room and callboard area.	Assist other teams, as needed	Move scenery to shop
<i>Lighting</i>	Running light strike. Strike practicals.	Strike floor positions/instruments and cables, on and off stage.	TBD	
<i>Sound</i>	Strike all backstage/onstage speakers (4), amps (1), cables, etc.	Store all sound equipment that has been cleared	Assist other teams as needed	
<i>Costumes</i>	Clear Dressing Rooms and backstage areas of costumes			
<i>Props</i>	Hand props to cabinets, Clear set dressing, Set props and cabinets to prop shop/storage		Assist other teams as needed	Move scenery to shop
<i>Set (Tim)</i>	Strike doors and send to trap room, strike upstairs flats and store in far UR corner until 6:30	Strike upper platform to DR ring. Strike stud walls to Caplin deck	Disassemble scaffolding and store in trap room	Move scenery to shop
<i>Set (JD)</i>	Box pansies, bag dirt, bricks to wagon, remove all commando cloth and store	Strip carpet from DS to US (roll and take to back of house), begin deck perimeter strike DS. Stack deck platforms DR	Continue deck strike. Strike cellar when ext. stairs are clear	Strike Caplin Deck and Triscuits
<i>Set (Joe)</i>	Strike interior flats. 10x11 goes back up on wall SL. All others stack against it until 6:30	Finish wall strike. Strike windows	Strike interior platforms and stairs. 4x8 stock plat. goes into ring DR. Others stack DL. Stairs to trap room.	Move scenery to shop
<i>Set (Danton, Brittany)</i>	Masking curtains dressed out of the way, Strike Row A to ramp hallway	Strike cyc and scrim and send to hamper, flip both projection walls to face against back wall w/braces still attached.	Remove braces and bottom flats from projection walls. Strike fences. Stack fence pieces on carts in wings.	Sort scenery in shop
<i>Set (Chris R.)</i>	Strike rooster plywood and brick window coverings, remove stair and lower porch rails	Strike exterior stairs and lower porch. Disassembled pieces to Caplin deck (until 6:30) once carpet is removed	Strike upper exterior platform and disassemble	Sort scenery in shop
If your team finishes early, please assist others!				